

Accredited Test Laboratory under the terms of DIN EN ISO/IEC 17.025:2005



37

Pages total:

Report No. (Department/Year/Language/Sequential No.) Rev.

Work-Report			PTCTC-G/2015/en/0081		А
Subject/Title			Place		Creation date
Test results		1×1°	Karlstein	*	December 7, 2015
of a flow interruption test on a DN250		Prepared by		OrgUnit	Signature
class 600 flexible wedge gate valve, manufactured by L&T Valves Limited		V. Herbst		PTCTC-G	O. Horbat
Project		Reviewed by		OrgUnit	Signature
F.022125-C-01					
		T. Wagner		PTCTC-G	Wagne
<u>Handling</u>		Released by resp	onsible dept.	Date	Signature
RESTRICTED AREVA		M. Wich		7.12.15	Cil
Export Classification (Reports with technical content)		Released for exte	rnal distribution	Date	Signature
AL: N ECCN	: N	M. Wich		7.12.15	Cil.
ProjCode UAS DCC	Contents Code		UNID	Additi	onal document number
ZEN022 BN BB	0027 / 4840				

On September 29, 2015, flow interruption tests on a DN250 class 600 flexible wedge gate valve, manufactured by L&T Valves Limited, were performed at the Large Valve Test Facility GAP at the Components Qualification department of the Technical Center of the AREVA GmbH at Karlstein, according to the test specification RAPP-7&8/1543/FIT/FQP-07/R0 [1] and test procedure PTCTC-G/2014/en/0037 A [2].

Report pages:

Appendices:

The valve was tested with an electrical actuator type AUMA SA25 with gear unit type AUMA GK14.1.

The following tests were performed:

- one flow interruption test, valve stroke from 100 % open to closed,
- two flow interruption tests, valve stroke from 50 % to closed,
- one leakage test.

Summary

The test valve showed the capability to close under the established test conditions.

For the leakage test the acceptance criteria was met.

Distribution (add. "f.i.o.", if only Summary is distributed for information):

- S. Suriya Narayanan, L&T Valves
- S. Sugumar, L&T Valves